

City of Culver City, California
City Council Agenda Item Report

Meeting Date: 09/22/08		Item Number: <u>C-5</u>	
AGENDA ITEM: Acceptance of Work Performed by Steiny and Company, Inc. and Authorization to File the Notice of Completion for the Higuera Street and Eastham Drive Traffic Signal and Intersection Upgrade (P-741), STPL-5240(004)			
Contact Person/Dept.: Hong Wang/PW		Phone Number: (310) 253-5604	
Fiscal Impact: Yes ☒ No ☐		General Fund: Yes ☐ No ☒	
Public Hearing: ☐		Action Item: ☐ Attachments: ☐	
Public Notification: Master E-Mail Notification List (09/17/08); Steiny and Company, Inc., via telephone on September 17, 2008			
Department Approval: Charles D. Herbertson (09/10/08)		City Attorney Approval: Carol Schwab (by H. Baker) (09/16/08)	
Chief Financial Officer Approval: Jeff Muir (by N. Kimball) (09/17/08)		City Manager Approval: Jerry B. Fulwood (09/17/08)	

RECOMMENDATION:

Staff recommends the City Council accept the work performed by the Contractor, Steiny and Company, Inc., and authorize filing a Notice of Completion for the Higuera Street and Eastham Drive Traffic Signal and Intersection Upgrade (P-741), STPL-5240(004).

BACKGROUND / DISCUSSION:

The project scope involved the replacement of the aging traffic signal system at the intersection of Higuera Street and Eastham Avenue and the installation of a median island on Eastham Avenue to improve the pedestrian and vehicle traffic flow through the intersection.

On March 24, 2008, the Council awarded a construction contract to Steiny and Company, Inc. for the Higuera Street and Eastham Drive Traffic Signal and Intersection Upgrade (P-741), STPL-5240(004) in the amount of \$203,946. The project was successfully completed by Steiny and Company, Inc. One change order was issued due to extra work items as requested by staff. The total amount of the change order was \$20,192. The majority of the change order cost was used to address the failed concrete asphalt pavement at the new crosswalk, to add bollards to protect newly installed signal poles, and to relocate the electrical meter pedestal for wheelchair passage.

City of Culver City, California
City Council Agenda Item Report

FISCAL ANALYSIS:

The following tables summarize the budget and expenditures on this project. There are sufficient funds in the project budget for the final construction cost. Staff anticipates receiving the full \$97,383 federal STPL reimbursement.

Total Adopted Project Budget by Funding Source	
Funding Source	Amount
Gas Tax	\$ 50,059
Capital Improvement & Acquisitions Fund	\$ 90,000
Federal STPL Fund (reimbursable)	\$ 97,383
Total Budget (FY 08/09):	\$237,442

Total Project Expenses	
Total Construction Contract Cost	\$203,946
Change Order No.1	\$20,192
Subtotal:	\$224,138
Construction Inspection and Management cost (as of 9/9/08)	\$8,520
Total Project Cost	\$232,658

MOTIONS:

That the City Council:

- 1) Accept the work performed by the contractor, Steiny and Company, Inc., for the Higuera Street and Eastham Drive Traffic Signal and intersection Upgrade (P-741), STPL-5240(004);
- 2) Authorize the filing of a Notice of Completion; and
- 3) Authorize the release of the retention funds in the amount of \$22,414 to Steiny and Company, Inc., following the expiration of the 35-day lien period.