



City of Culver City

Mike Balkman
Council Chambers
9770 Culver Blvd.
Culver City, CA 90232
(310) 253-5851

Staff Report

File #: 18-01074, **Version:** 1

Item #: C-9.

CC - 1) Acceptance of Work Performed by Sully-Miller Contracting Company; (2) Authorization to File a Notice of Completion; and (3) Authorization to Release the Retention Funds upon Expiration of the 35-Day Lien Period, for the 2017 Pavement Rehabilitation Project, PS-005 and Culver West Alexander Park Paddle Tennis Court Reconstruction PZ-835

Meeting Date: April 23, 2018

Contact Person/Dept: Hong Wang/PW-Engineering

Phone Number: 310.253.5604

Fiscal Impact: Yes ☒ No ☐

General Fund: Yes ☒ No ☐

Public Hearing: ☐ **Action Item:** ☐ **Attachments:** ☐

Commission Action Required: Yes ☐ No ☒ **Date:**

Public Notification: (E-Mail) Meetings and Agendas - City Council (04/18/18);

Department Approval: Charles D. Herbertson (04/10/18)

RECOMMENDATION

Staff recommends the City Council (1) accept the work performed by Sully-Miller Contracting Company; (2) authorize filing a Notice of Completion; and (3) authorize the release of the retention funds after the expiration of the 35-day lien period, for the 2017 Pavement Rehabilitation Project, PS-005 and Culver West Alexander Park Paddle Tennis Court Reconstruction PZ-835.

BACKGROUND

In accordance with the recommendations of the pavement management system and visual observation, street segments were selected to be resurfaced with new asphalt pavement. The scope of work consists of removing and replacing 2 inches of deteriorated asphalt concrete pavement. Damaged curb and gutter were reconstructed as necessary. The following arterial and residential street segments were resurfaced:

1. Jefferson Blvd. - Overland Ave. to Sepulveda Blvd.
2. Sepulveda Blvd. - Centinela Blvd. To Green Valley Circle

3. Sepulveda Blvd. - Venice Blvd. to Washington Blvd. (localized repairs only)
4. Buckingham Pkwy - Hannum Ave. to Slauson Ave.
5. Slauson Ave. - Sepulveda Blvd. to Hannum Ave.
6. La Cienega Blvd. - Fairfax Ave. to Washington Blvd.
7. Wesley St. - National Blvd. to Higuera St.
8. Matteson Ave. - Albright Ave. to Sawtelle Blvd.
9. Stevens Ave. - Vera Way to South End (Playa St.)
10. Esterina Way - Cranks Rd. to Hill Rd.
11. Centinela Ave.- Sepulveda Blvd. to Mesmer Ave. (northbound curb lane only)
12. McLaughlin Ave. - Adjacent to Washington Blvd.
13. Inglewood Blvd. - Adjacent to Washington Blvd.
14. Willat Ave. - Hoke Ave. to end of Cul-de-Sac
15. Hines Ave. - Washington Blvd. to Adams Blvd.
16. Minor drainage work at Braddock Dr. at Duquesne Ave. and intersection of Garfield Ave. at Coombs Ave.

An addendum was issued to include the reconstruction of the paddle tennis courts at the Culver West Alexander Park. The courts were closed due to the deteriorating condition. The new courts were constructed with a new concrete slab to replace the existing asphalt surface.

On May 8, 2017 the City Council awarded the construction contract to the lowest bidder, Sully-Miller Contracting Company in the amount of \$2,062,000.00 (\$1,957,681 for 2017 Pavement Rehabilitation Project, PS-005 and \$104,319 for Culver West Alexander Park Paddles Tennis Court Reconstruction PZ-835).

Due to favorable bid results, the following street segments were added to the project:

1. Braddock Dr. - Duquesne Ave. to Irving Pl.
2. Studio Dr. - Pickford Way to Rhoda Way
3. Hannum Ave. - Uplander Way to Buckingham Pkwy
4. Selmaraine Dr. - Jefferson Blvd. to Bankfield Ave. (localized repairs only)

Additional \$489,420 change order authority was approved by the City Council for aforementioned streets.

DISCUSSION

Sully-Miller successfully completed the project in accordance with contract documents. Due to potential conflict with work by another capital improvement project and utility project, the following street segments were re-scheduled to be resurfaced under the 2018 pavement rehabilitation project (currently underway):

1. Braddock Dr. - Overland Ave. to Jackson Ave.
2. Vinton Ave. - Le Bourget Ave. to Farragut Dr.
3. Selmaraine Dr. - Jefferson Blvd. to Bankfield Ave.

Staff issued a change order to Sully-Miller to perform necessary traffic signal repairs on Jefferson

Boulevard adjacent to Kinston Avenue and resurfaced streets. The final change order amount was \$239,205 and below the \$489,420 change order authority approved by City Council.

Construction management was conducted by Public Works engineering staff and inspection service was provided by The Nickerson Company; survey monument restoration service was provided by Paller-Roberts; and construction material testing service was performed by Ninyo & Moore, all through the City Council approved on-call civil engineering consultant list.

FISCAL ANALYSIS

The 2017 Pavement Rehabilitation Project PS-005 is funded by City's General Fund (\$1,835,431), Community Development Impact Fee (\$269,000), State of California Gas Tax Fund (\$348,062), Los Angeles County Measure R (\$498,658), and a reimbursable grant from California Department of Resources Recycling and Recovery (CalRecycle) (\$183,880)* for using rubberized asphalt concrete on this project.

The paddle tennis courts reconstruction is funded separately through CIP PZ-835 and PZ-640.

Funding Source:

PS-005 Arterial Street Pavement Rehab	\$ 2,426,969.00
PZ-863 Residential Paving Program	\$ 708,062.00
PZ-863 CWA Park Rehabilitation	\$ 90,000.00
PZ-640 Resurface/Restripe Sport Court	\$ 42,550.00
Total Budget	\$ 3,267,581.00

Project Expenditures:

Contract for Sully-Miller Contracting Company	\$ 2,062,000.00
Construction Change Orders / Adjustments	\$ 239,205.20
Inspection	\$ 58,305.00
Survey Monument Restoration	\$ 29,000.00
Construction Material Testing Service	\$ 28,160.00
Project Expenses	\$ 2,416,670.20

*: \$86,520 CalRecycle grant was claimed under this contract. The remaining \$97,360 will be claimed under the 2018 Street Pavement Rehabilitation Project, which is currently underway.

ATTACHMENTS

None

MOTION

That the City Council:

1. Accept the Work Performed by Sully-Miller Contracting Company For the 2017 Pavement Rehabilitation Project PS-005 and Culver West Alexander Park Paddle Tennis Court Reconstruction PZ-835; and,
2. Authorize the Public Works Director/City Engineer to execute the Notice of Completion and Submit it to the Los Angeles County Recorder's office for recordation; and,
3. Authorize the release of Retention Funds to Sully-Miller Contracting Company after the expiration of the 35-day lien period.