



Construction Site Map

National Blvd (Phase 1 - Demo) :

- Use Ivy Station on National Blvd Access (Entrance and Exit) for Hauling off Demo Debris.
- Sidewalk to remain open with Covered Walkway; temp closures will be required for specific sitework/ B-Permit work.
 - i. Erect/ Dismantle Sidewalk Canopy 2 to 3 days each
 - ii. Erect/ Dismantle Exterior Scaffold 3 to 5 days each
 - iii. Site work/ B-permit work TBD (pending WTCP approval)
- · Bike Lane to remain open.